COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO MEI LAYOUT 4TH A CROSS 5TH A CROSS, 4TH AND 5TH MAIN 6TH MAIN ROAD AND OTHER CROSS ROADS AT BAGALAGUNTE IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : TSNO : CE(SW)-156/12-13 dt 8.8.2012

3. Head of Account which is Chargeable : ಪಟ್ಟಿ 27

4. Work Order No. & Dt : ಕಂ100/ 12-13 dt

5. Name of Contractor : **TECHNICAL MANGER (WEST), KRIDL**

6a. Time stipulated for completion of work :

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. SSD/12-13

8. Check measurement of the Asst. : M.B. No..... Page No. 5563 24, W5866 0/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No.....

incharge of the work :

10. a) Asst. Engineer

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
SDW	4995053/-	—	947/-

CE/Rds

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - ಎ
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. (